NC/QC/YPD/2023-24/NM-2/QC

Date: 07-09-2023

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name Of Work: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts cost of all	Cum	178.35	2	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other	Cum	328.37	4	Per 100 cum	Meets Morth V Revision Standards
3	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. MORTH Specification	Tn	23.82	1	Per Dia	Meets Morth V Revision Standards
4	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top width 100mm and Bottom width 150mm respectively,300mm high with C:M	Nos	13894.00	14	Per 1000 Nos	Meets Morth V Revision Standards
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel	Sqm	630.45	2	Per 500 Sqm	Meets Morth V Revision Standards
6	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement including form work, lift	Sqm	295.39	1	Per 500 Sqm	Meets Morth V Revision Standards

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
7	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt	Cum	7019.59	17	Per 400 cum	Meets Morth V Revision Standards
8	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet	Cum	8430.15	21	Per 400 cum	Meets Morth V Revision Standards
9	Dense Graded Bituminous Macadam Grading - II for traffic <20 MSA Providing and laying Dense Graded Bituminous	Cum	1686.03	17	Per 100 cum	Meets Morth V Revision Standards
10	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site	Cum	1348.82	14	Per 100 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

NEWZEN CONSULTANT Bangalore

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92